

新疆通力建设集团股份有限公司 公司合同付款控制表

收款单位		合同编号		合同名称		合同金额		付款项目内容										
高怀龙		30203569 25 FWD401 0005		2025年春风油田南区及周边钻井前期准备项目（苏1-斜31井）		218万元												
日期	应付				扣款										本次计算应付款	已支付		本次剩余未付款
	根据节点结算单的应付	收款方转入委托我公司应支付	收款方已付在我公司过账	小计	管理费1.5%	所得税1%	增值税	印花税	保证金1%	借款	水电费	质保金	其它	小计		日期	金额	
2025.8.18		258,940.00		258,940.00										0.00	258,940.00	2025.8.22	258,940.00	0.00
2025.9.25				0.00										0.00	0.00			0.00
2025.12.17		222,680.00		222,680.00										0.00	222,680.00			222,680.00
2025.12.16				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.00	0.00			0.00
				0.00										0.				

制表：何亚君
2025.12.17

审核：王亚平

项目财务负责人签字：刘书亮

日期 2025/12/18